BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Construction of concrete roads and other at Abbigere Colony from 1st to 6th cross in ward no.12 Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.50.00 Lakhs EE/DD/TS/438/18-19 Dt: 08.11.2019
3	Amount of Tender	5000000
4	Job Code No	012-19-000013
5	Name & Address of the contractor	M/s Technical Manager(West) KRIDL, #280, 59th cross, 17th C main road,, 3rd Y Block, Rajajinagara, Bangalore 560010
6	Agreement No & Date	EE/DD/AGR/438/19-20 Date: 08.11.2019
7	No & Date Under which the work order has been issued	EE/DD/WO/438/19-20 Date: 08.11.2019
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	03.02.2020
10	Date of receipt of application in Sub Division	03.02.2020
11	Weather time extended	
12	Due date of Starting the work	08.11.2019
13	Due date of Completion of the work	05.02.2020
14	Actual Date of Completion of the work	15.06.2020
15	Progress achieved during first extension	70%
16	Time extension period applied for	05.02.2020 to 15.06.2020
17	No of Days	146 days
18	Time Extension Recommended	Due to ongoing BWSSB UGD works (Recommended without penalty)

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.